

# LIDIA GARDENS Project Schedule

Project Start Date 26/02/2020  
Project Lead \_\_\_\_\_

Display Week 1

Week 1					Week 2					Week 3					Week 4					Week 5					Week 6					Week 7					Week 8																				
24 Feb 2020					2 Mar 2020					9 Mar 2020					16 Mar 2020					23 Mar 2020					30 Mar 2020					6 Apr 2020					13 Apr 2020																				
24	25	26	27	28	29	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S

WBS	TASK	LEAD	START	END	DAYS	% DONE	WORK DAYS																																																
<b>1</b>	<b>Roof And Terrace</b>			-			-																																																
	Inspection		26/02/2020	27/02/2020	2	0%	2																																																
	Terrace repairs		27/02/2020	01/03/2020	4	0%	2																																																
	Roof repairs		02/03/2020	03/03/2020	2	0%	2																																																
<b>1</b>	<b>Master Bedroom And Second Bedroom</b>			-			-																																																
	Remove Plaster & skirting		02/03/2020	04/03/2020	3	0%	3																																																
	Remove sockets		02/03/2020	02/03/2020	1	0%	1																																																
	Damp treatment		05/03/2020	05/03/2020	1	0%	1																																																
	2 Week dry out		06/03/2020	19/03/2020	14	0%	10																																																
	Plastering		23/03/2020	26/03/2020	4	0%	4																																																
	Decorations		30/03/2020	31/03/2020	2	0%	2																																																
	Second fix electrics		01/04/2020	01/04/2020	1	0%	1																																																
<b>1</b>	<b>Master En-Suite</b>			-			-																																																
	Remove ceiling		02/03/2020	02/03/2020	1	0%	1																																																
	Damp Treatment		03/03/2020	03/03/2020	1	0%	1																																																
	2 Week dry out		04/03/2020	17/03/2020	14	0%	10																																																
	Construct new ceiling		18/03/2020	18/03/2020	1	0%	1																																																
	Plastering		19/03/2020	19/03/2020	1	0%	1																																																
	Decorations		23/03/2020	23/03/2020	1	0%	1																																																
	Second fix electrics		24/03/2020	24/03/2020	1	0%	1																																																