VILLA SOLANA Project Schedule

Gantt Chart Template © 2006-2018 by Vertex42.com.

Project Start Date: 3/2/2020 (Monday) | Display Week: 1 | Project Lead:

WBS	TASK	LEAD	START	END	DAYS	% DONE	WORK DAYS
1	**Swimming Pool Works**			-			-
	Site Set Up		Mon 3/02/20	Tue 3/03/20	2	0%	2
	Pool Tile Removal		Tue 3/03/20	Wed 3/04/20	2	0%	2
	Excavation		Wed 3/04/20	Fri 3/06/20	3	0%	3
	Drainage and electrics		Fri 3/06/20	Sat 3/07/20	2	0%	1
	Steel cage assembley		Mon 3/09/20	Tue 3/10/20	2	0%	2
	Slab Pour		Wed 3/11/20	Wed 3/11/20	1	0%	1
	Slab dry		Wed 3/11/20	Tue 3/17/20	7	0%	5
	Tile		Tue 3/17/20	Sat 3/21/20	5	0%	4
	second fix electrics		Mon 3/23/20	Mon 3/23/20	1	0%	1
1	**Bathroom Refurb**			-			-
	Bathroom strip out		Wed 3/04/20	Fri 3/06/20	3	0%	3
	1st fix Plumb/electrics		Fri 3/13/20	Sat 3/14/20	2	0%	1
	Drop celling / plaster		Mon 3/16/20	Mon 3/16/20	1	0%	1
	Tile		Tue 3/17/20	Thu 3/19/20	3	0%	3
	Suite installation		Fri 3/20/20	Sat 3/21/20	2		1
	Second fix plumb elec		Mon 3/23/20	Mon 3/23/20	1		1
						0%	-
1	**Repairs / underpinning**			-			-
	Remove broken tiles		Tue 3/03/20	Tue 3/03/20	1	0%	1
	Dig test holes		Wed 3/04/20	Wed 3/04/20	1	0%	1
	Underpin		Thu 3/12/20	Sat 3/14/20	3	0%	2
	Repair replace tiles		Mon 3/16/20	Tue 3/17/20	2	0%	2
						0%	-
1	**Decorations**			-			-
	Prep / protections		Mon 3/23/20	Mon 3/23/20	1	0%	1
	Repairs		Tue 3/24/20	Thu 3/26/20	3	0%	3
	Paint		Fri 3/27/20	Sun 4/05/20	10	0%	6
	Snag perioid		Mon 4/06/20	Fri 4/10/20	5	0%	5
				-		0%	-
							-
							-